


District 10 - Minor Capital Projects



Ashley River Creative Arts ES Gym



West Ashley HS Multipurpose Facility



Building Project

Ashley River Creative Arts - Gym Restrooms and Storage

Construction Management: Brownstone / Atlantic South
Project Manager: Jashmine Sherman
Site Manager: Michael Millican
Architect: Glick Boehm
General Contractor: IPW Construction

Scope: Renovate the gym restrooms and storage areas
Project Budget: \$1,495,820
Schedule: Design Completion: Feb 2022
Construction Start: March 2022
Project Completion: Feb 2023
Status: Complete

Building Project

West Ashley HS - Orchestra Furniture and Equipment

Construction Management: Brownstone / Atlantic South
Project Manager: Jashmine Sherman
Site Manager: Michael Millican
Architect: Wenger Corp
General Contractor: Wenger Corp

Scope: additional instrument and sheet music storage
Project Budget: \$200,000
Schedule: Design Completion: Dec 2021
Construction Start: N/A
Project Completion: Aug 2022
Status: Complete

Athletic Project

West Ashley HS - Wrestling Room & Storage

Construction Management: Brownstone / Atlantic South
Project Manager: Jashmine Sherman
Site Manager: Michael Millican
Architect: Thomas & Denzinger
General Contractor: First Palmetto Builders

Scope: Expand the current weight room
Project Budget: \$2,208,768
Schedule: Design Completion: Jan 2023
Construction Start: Jun 2023
Project Completion: March 2024
Status: Under Construction