

# Carolina Park Elementary School

## PROJECT TEAM

**Construction Management:**

Cumming (Design / Construction Phase)

**Project Manager:**

Harold Lee (Design Construction Phase)

**Site Manager:**

Eli Ashby

**Architect:**

Glick Boehm & Associates

**General Contractor:**

Hill Construction



\*This picture represents the beginning stages of the wing addition construction.\*

## PROJECT UPDATE 12/01/2023

The scope of the project includes building a two-story 8 classroom wing addition to the existing elementary school building. The first floor is 5,350 sf and the second floor is 5,475 for a combined 10,825 sf addition. The location of the classroom wing addition was planned for during the original design and will match the existing construction and aesthetic.

Construction has started. Foundations are now in place, and the electrical and plumbing underground work will commence shortly. Substantial Completion is scheduled for late Fall 2024.

Hill Construction / Glick Boehm & Associates were awarded the Design / Build Contract for this project. The project is scheduled for occupancy December 2024.

## PROJECT DATA

**Scope:** A two story 8 classroom wing for grades 1<sup>st</sup> – 5<sup>th</sup>.

**Project Budget:** \$6,900,00.00

**Schedule:**

Design Completion: September 2023

Construction Start: November 2023

Building Occupancy: December 2024

Project Completion: January 2025

**Square Footage:** 11,056 SF