

New Lambs Elementary School

PROJECT TEAM

Construction Management:

Brownstone Construction Group

Project Manager:

Frank Copeland

Site Manager:

TBD

Architect:

Jumper Carter Sease Architects

Phase I General Contractor:

TBD



Rendering represents design intent only and does not reflect final exterior finish selections

PROJECT UPDATE 12/01/2023

At the October 2023 Board of Trustee Meeting, the Board approved combining Hunley Park Elementary and Lambs Elementary on the existing Lambs Campus. The approved grade configuration includes a Primary School for infants through the first grade and an Elementary School for students in the second through fifth grades. The two schools will share common areas including a cafeteria and multipurpose room. The Design Team is working on new schematic drawings to reflect the Board approved configuration.

The project will consist of multiple phases: Phase 1 Portable Classroom Package, Phase 2 Main Building Package, and Phase 3 Demolition and Site Package. Phase 1 Portable Classroom Package is scheduled to start construction in April 2023. Site clearing will begin in December 2023. The project is on schedule for occupancy July 2027 and finished parking area by Nov 2027.

PROJECT DATA

Scope: New primary (600 students) and elementary school (600 students) for 1200 students.

Project Budget: \$103,700,000

Schedule:

Early Site: December 2023

Design Completion: October 2024

Construction Start: January 2025

Building Occupancy: July 2027

Project Completion: Nov 2027

Square Footage: 144,730 SF