

# New D9 Elementary School

## PROJECT TEAM

**Construction Management:**

Brownstone Construction Group

**Project Manager:**

Frank Copeland

**Site Manager:**

TBD

**Architect:**

Quackenbush Architects | Clancy + Wells Architects

**General Contractor:**

Thompson Turner | Construction Dynamics, Inc.



\*Rendering represents schematic design intent only.

## PROJECT UPDATE 6/1/2023

The scope of the project includes building a new 88,000sf elementary school for 700-students for 2<sup>nd</sup> – 5<sup>th</sup> grades on Johns Island.

CCSD and the Design Team are continuing to meet with local citizens to address concerns and to coordinate traffic mitigation at the River Rd and Brownswood Rd intersection. In addition, the Design Team is working with local, state, and federal authorities to obtain all required permits to allow the start of land clearing activities. The project has received preliminary approval from Planning Commission for the Subdivision and Roads package. The Design-Build Team is in the preconstruction due-diligence phase and working on safety plans and submittals.

The project is on schedule to be completed for the fall 2024-2025 school year.

## PROJECT DATA

**Scope:** New elementary school for 700 students

**Project Budget:** \$53,500,000

**Schedule:**

Design Completion: April 2023

Construction Start: September 2023

Project Completion: August 2024

**Square Footage:** 88,000 SF



\*Rendering represents schematic design intent only.