

District 2 - Minor Capital Projects



Wando Band Room



Belle Hall ES



East Cooper Montessori

Building Project

Wando HS - Band Room Expansion

Construction Management: Brownstone / Atlantic South
Project Manager: Jashmine Sherman
Site Manager: Michael Millican
Architect: Clancy + Wells Architects
General Contractor: IPW Construction

Scope: Expand the current band room
Project Budget: \$4,613,598
Schedule: Design Completion: Feb 2022
Construction Start: Dec 2022
Project Completion: Feb 2023
Status: Complete

Paving Project

Belle Hall ES - Increase Parking

Construction Management: Brownstone / Atlantic South
Project Manager: Jashmine Sherman
Site Manager: Michael Millican
Architect: Seamon Whitesides
General Contractor: Alston Farrell

Scope: Expand current lot by 50-75 spots
Project Budget: \$1,001,984
Schedule: Design Completion: Jan 2023
Construction Start: June 2023
Project Completion: Nov 2023
Status: Complete

Paving Project

Whitesides ES - Expand Car loop

Construction Management: Brownstone / Atlantic South
Project Manager: Jashmine Sherman
Site Manager: Michael Millican
Architect: Forsberg Engineering
General Contractor: Alston Farrell

Scope: Expand current car loop
Project Budget: \$814,112
Schedule: Design Completion: July 2022
Construction Start: Dec 2023
Project Completion: Apr 2024
Status: Under Construction

Paving Project

East Cooper Montessori - Expand Car Loop

Construction Management: Brownstone / Atlantic South
Project Manager: Jashmine Sherman
Site Manager: Michael Millican
Architect: John Cicarelli
General Contractor: Eadie's Diva D's

Scope: Expand the car loop around the campus
Project Budget: \$1,374,098
Schedule: Design Completion: Feb 2022
Construction Start: March 2022
Project Completion: Jan 2023
Status: Complete