

# Lucy Beckham High School

## PROJECT TEAM

**Construction Management:**

Cumming

**Project Manager:**

Harold Lee

**Site Manager:**

Joe Edmonds

**Architect:**

McMillan Pazdan Smith

**General Contractor:**

Contract Construction



## PROJECT UPDATE 5/4/2020

Total project is 97% complete with interior finishes progressing throughout the building. On-going interior work consists of finishes in all areas of the building. Ceiling grid is currently 98% complete, hard tile is complete, final painting is underway, and the kitchen equipment is installed. Windows and storefronts have been installed in all areas. Casework is near completion in all areas. Wood flooring has been installed in both gyms, and bleachers are now installed. Auditorium seating and wood stage flooring both complete. Landscaping is in progress, and the main play field and surrounding areas have been sodded. Curbs and gutters are complete and final paving continues. The athletic building is in progress with finishes progressing well. Project is on schedule to occupy August 2020.

## PROJECT DATA

**Scope:** New High School to accommodate 1,500 students grades 9-12. The three story facility to be constructed on the site of the former Wando High School located at the intersection of Mathis Ferry Road and Whipple Road in Mount Pleasant.

**Project Budget:** \$103.7 Million

**Schedule:**

Design completion: May 2018

Construction start: August 2018

Construction completion: April 2020

**Square Footage:** 245,000 SF

**Site Size:** 44.1 acres

