

## Classroom Modernization SMARTBoard Rollout

### **New Construction, Phase I – 8/14/09 (anticipated start date in parenthesis)**

1. Moultrie Middle School (Completed)
2. Mt. Pleasant Academy (Completed)
3. Orange Grove Elementary Charter (Completed)
4. Jerry Zucker School of Science (Completed)
5. Ashley River Creative Arts - Phase 1 (Completed)

### **New Construction, Phase II – 12/31/09 (anticipated start date in parenthesis)**

6. School of the Arts (November 30, 2009)
7. North Charleston HS (December 7, 2009)
8. Sanders-Clyde ES (January 8, 2010)
9. Haut Gap MS (January 13, 2010)
10. Whitesides ES (February 9, 2010)

### **New Construction, Phase III – 8/13/10 (not scheduled)**

11. Stall HS
12. Academic Magnet High
13. Stiles Point ES
14. Oakland ES
15. E.B. Ellington ES
16. Ashley River Creative Arts - Phase 2

### **Existing Schools, Phase I – 8/14/09 (anticipated start date in parenthesis)**

*This phase includes redesign receiving schools that are part of bond year 2009 funding.*

1. Minnie Hughes Elementary (Completed)
2. C C Blaney Elementary (Completed)
3. Morningside Middle (Completed)
4. Lincoln High (Completed)
5. Mitchell Elementary (Completed)
6. Alice Birney Middle (Completed)
7. Sixth Grade Academy (Completed)
8. St James-Santee Elementary (Completed)
9. Memminger Elementary (Completed)
10. Baptist Hill High (Completed)

### **Existing Schools, Phase II (anticipated start date in parenthesis)**

*This phase includes the remaining 21 schools that are part of the bond year 2009 funding.*

11. Chicora (Completed)
12. Laing (Completed)
13. West Ashley Middle (Completed)
14. Garrett (Completed)
15. Buist Academy\* (Completed)
16. Laurel Hill Primary\* (Completed)
17. Burke\* (Completed)
18. Pinckney Elementary\* (On Hold – January 5, 2010)
19. Hunley Park Elementary (Completed)
20. Goodwin Elementary (Completed)
21. Harborview Elementary (Completed)
22. James B Edwards Elementary (Completed)
23. St John's High (Completed)
24. Burns Elementary (Completed)
25. Hursey Elementary (Completed)
26. Ladson Elementary (Completed)
27. Mt Zion Elementary (Completed)
28. Lambs Elementary (Completed)
29. Dunston Elementary (December 11, 2009)
30. Stono Park Elementary (December 15, 2009)
31. Midland Park Elementary (December 17, 2009)

*\*Asset Recovery Schools moved up in schedule for recovery of existing model 660 64" boards needed for re-use.*

## Classroom Modernization SMARTBoard Rollout

### Existing Schools, Phase III (anticipated start date in parenthesis)

*This phase includes the remaining 30 schools that are part of the bond year 2010 funding.*

32. St Andrews Math & Science (January 18, 2010)
33. West Ashley High (December 22, 2010)
34. Jane Edwards Elementary (January 22, 2010)
35. Jennie Moore Elementary (January 27, 2010)
36. Angel Oak (February 2, 2010)
37. Sullivan's Island Elementary (February 5, 2010)
38. St Andrews Middle (February 15, 2010)
39. Drayton Hall Elementary (February 19, 2010)
40. North Charleston Elementary (February 24, 2010)
41. Pepperhill Elementary (March 2, 2010)
42. Clark Corp Academy (March 5, 2010)
43. James Island Elementary (March 9, 2010)
44. Mary Ford Elementary (March 12, 2010)
45. Frierson Elementary (March 17, 2010)
46. Charleston Progressive (March 19, 2010)
47. Murray-Lasaine Elementary (March 24, 2010)
48. Daniel Jenkins Academy (March 29, 2010)
49. Ft Johnson Middle (March 31, 2010)
50. Military Magnet Academy (April 5, 2010)
51. C E Williams Middle (April 9, 2010)
52. James Island Middle (April 15, 2010)
53. Corcoran Elementary (April 21, 2010)
54. Springfield Elementary (April 27, 2010)
55. James Simons Elementary (April 30, 2010)
56. Belle Hall Elementary (May 5, 2010)
57. Cario Middle (May 11, 2010)
58. Wando High (May 19, 2010)
59. Montessori Community School (June 8, 2010)
60. Liberty Hill Academy (June 9, 2010)
61. Child Family Development Ctr. (June 11, 2010)