

# Baptist Hill High School CTE Addition

## PROJECT TEAM

**Construction Management:**

Cumming/Brownstone

**Project Manager:**

Margarita Perez

**Site Manager:**

Thomas Cooper

**Architect:**

LS3P

**General Contractor:**

Leitner Construction



## PROJECT UPDATE 12/7/2020

The existing CTE building has been demolished and the site contractor has mobilized to remove the existing building slab and foundations. The underground pathway, utility pads and stepdown transformer have all been installed in preparation for new service from Dominion Energy. Upcoming activities for December include mass grading for the new building pad, installation of earthquake drains and installation of new pad mounted transformer.

The project is on schedule for occupancy of the new CTE Building for the 2021-2022 school year.

## PROJECT DATA

**Scope:** Construction of a new 16,282sf building to house 2 PLTW Classrooms, the ROTC program and Building Construction Lab. Renovation of the existing high school to support the barbering, dance and gateway programs.

**Project Budget:** \$8.9 Million

**Schedule:**

Design Completion: March 2020

Bidding: April 2020

Construction Start: June 2020

Substantial Completion: July 2021

Project Completion: August 2021

**Square Footage:** 16,282 SF

