

Classroom Modernization SMART Board Rollout

New Construction, Phase I – 8/14/09 (anticipated start date in parenthesis)

1. Moultrie Middle School (Completed)
2. Mt. Pleasant Academy (Completed)
3. Orange Grove Elementary Charter (Completed)
4. Jerry Zucker School of Science (Completed)
5. Ashley River Creative Arts - Phase 1 (Completed)

New Construction, Phase II – 12/31/09 (anticipated start date in parenthesis)

6. School of the Arts (December 7, 2009)
7. North Charleston HS (December 11, 2009)
8. Whitesides ES (December 17, 2009)
9. Sanders-Clyde ES (December 23, 2009)
10. Haut Gap MS (December 31, 2009)

New Construction, Phase III – 8/13/10 (not scheduled)

11. Stall HS
12. Academic Magnet High
13. Stiles Point ES
14. Oakland ES
15. E.B. Ellington ES
16. Ashley River Creative Arts - Phase 2

Existing Schools, Phase I – 8/14/09 (anticipated start date in parenthesis)

This phase includes redesign receiving schools that are part of bond year 2009 funding.

1. Minnie Hughes Elementary (Completed)
2. C C Blaney Elementary (Completed)
3. Morningside Middle (Completed)
4. Lincoln High (Completed)
5. Mitchell Elementary (Completed)
6. Alice Birney Middle (Completed)
7. Sixth Grade Academy (Completed)
8. St James-Santee Elementary (Completed)
9. Memminger Elementary (Completed)
10. Baptist Hill High (Completed)

Existing Schools, Phase II (anticipated start date in parenthesis)

This phase includes the remaining 21 schools that are part of the bond year 2009 funding.

11. Chicora (Completed)
12. Laing (Completed)
13. West Ashley Middle (Completed)
14. Garrett (Completed)
15. Buist Academy* (Completed)
16. Laurel Hill Primary* (Completed)
17. Burke* (Completed)
18. Pinckney Elementary* (On Hold – December 7, 2009)
19. Hunley Park Elementary (Completed)
20. Goodwin Elementary (Completed)
21. Harborview Elementary (Completed)
22. James B Edwards Elementary (October 30, 2009)
23. St John's High (November 5, 2009)
24. Burns Elementary (November 11, 2009)
25. Hursey Elementary (November 16, 2009)
26. Ladson Elementary (November 18, 2009)
27. Mt Zion Elementary (November 20, 2009)
28. Lambs Elementary (November 23, 2009)
29. Dunston Elementary (November 25, 2009)
30. Stono Park Elementary (December 1, 2009)
31. Midland Park Elementary (December 2, 2009)

**Asset Recovery Schools moved up in schedule for recovery of existing model 660 64" boards needed for re-use.*

Classroom Modernization SMART Board Rollout

Existing Schools, Phase III (anticipated start date in parenthesis)

This phase includes the remaining 30 schools that are part of the bond year 2010 funding.

32. St Andrews Math & Science (January 7, 2010)
33. West Ashley High (January 13, 2010)
34. Jane Edwards Elementary (January 26, 2010)
35. Jennie Moore Elementary (January 29, 2010)
36. Angel Oak (February 4, 2010)
37. Sullivan's Island Elementary (February 9, 2010)
38. St Andrews Middle (February 11, 2010)
39. Drayton Hall Elementary (February 17, 2010)
40. North Charleston Elementary (February 22, 2010)
41. Pepperhill Elementary (February 26, 2010)
42. Clark Corp Academy (March 3, 2010)
43. James Island Elementary (March 5, 2010)
44. Mary Ford Elementary (March 10, 2010)
45. Frierson Elementary (March 15, 2010)
46. Charleston Progressive (March 17, 2010)
47. Murray-Lasaine Elementary (March 22, 2010)
48. Daniel Jenkins Academy (March 25, 2010)
49. Ft Johnson Middle (March 29, 2010)
50. Military Magnet Academy (April 1, 2010)
51. C E Williams Middle (April 7, 2010)
52. James Island Middle (April 13, 2010)
53. Corcoran Elementary (April 19, 2010)
54. Springfield Elementary (April 23, 2010)
55. James Simons Elementary (April 28, 2010)
56. Belle Hall Elementary (May 3, 2010)
57. Cario Middle (May 7, 2010)
58. Wando High (May 17, 2010)
59. Montessori Community School (June 4, 2010)
60. Liberty Hill Academy (June 7, 2010)
61. Child Family Development Ctr. (June 9, 2010)